

Product Birch Interior ref. 9085 / Ocala	Qty	Sales Price	Total Price
38x24 Monitor Horse Barn (3) 12x12 Stalls (1) 12x12 Tack Room 14' Aisle	1.0	\$91,490.00	\$91,490.00
LP Smartside Board & Batten Siding Architectural Shingle Color:			
PACKAGE INCLUDES: Freight and Set Up on Customer Prepared Site per Horizon Structures Diagram All Anchoring Material On Site Lift Complete Set of Shop Drawings (Note: Architectural Stamped Drawings, If Needed for Permitting, Can Be Provided for an Additional Fee)			
STANDARD FEATURES INCLUDE: - Pressure Treated 6x6 Perimeter - Steel Re-enforced Corners with Built-In Tow Hooks - 2x4 Oak Framing - 4' High Oak Kick Board in Stalls - 1/2" OSB Roof Sheathing - 2x8 Tongue & Groove Yellow Pine Aisle Walls			
- 15 lb. Felt Paper - 30 Yr. Architectural Shingles - All Hardware Horse Head Door Latches, Hinges, etc. STALLS INCLUDE: - Grill Front(s) w/Sliding Door Fronts			
- Window with Powder-Coated Steel Bars - Solid or Grill Partition - Split Sliding Door's Each End of Aisle TACK/FEED ROOM INCLUDES: - Service Door - Slider Window			
- 5/8" Plywood Floor SEE BELOW FOR SECOND FLOOR SPECS			



Product Birch Interior ref. 9085 / Ocala	Qty	Sales Price	Total Price
PLEASE NOTE: - Natural Oak Kickboard May Show Dark Weathering Marks, Splintering, and Cracking. Upgraded Kickboard Is Available If Preferred. - 6x6 Base Is For Delivery and Structural Purposes Only. Covering These With Mats/Stonedust Is Recommend as Chipping and Cracking May Occur During Delivery.			
10' Overhang - Includes Upgrading Wall Height and Building Entire Roof On Site	1.0	\$15,125.00	\$15,125.00
Upgrade Stall Window to Dutch Door with Glass Insert & Protective Grill	3.0	\$625.00	\$1,875.00
Add Windows to Sliding Aisle Door	4.0	\$625.00	\$2,500.00
Upgraded Siding To LP Smartside Board and Batten Siding - Includes All Paint	1.0	\$7,625.00	\$7,625.00
Second Floor Components:	1.0	\$0.00	\$0.00
12' x 6' Composite Trex Deck w/ Black Aluminum Railing and Stair Rail	1.0	\$23,460.00	\$23,460.00
Includes 6' Double House Doors w/ 15 Lite Glass Includes Extended Roof Overhang Includes Composite Trex Stairs			
Frame Out Interior Walls With Standard 2' x 4' Framing - Includes 4 Wooden Interior Doors (Exterior Walls are 2'x 6')	1.0	\$2,350.00	\$2,350.00
Spray Foam Loft Floor, and Insulate Walls and Roof With R-21 Insulation	1.0	\$4,125.00	\$4,125.00
Finish Interior Walls With $4^\prime \times 8^\prime$ Birch Wood Panels - With Sealed Seams - Includes White Painted Finish	1.0	\$11,425.00	\$11,425.00
Appliance Package (Package can not be separated) - Includes Hookups and Installation - Stove - Electric Summit Induction - Fridge - Haier Stainless Steel - Does Not Include Washer/Dryer (Recommend Installing In Tack Room)	1.0	\$3,200.00	\$3,200.00
Cabinetry and Counter Top Package: - Quartz Counter Tops - Kitchen Cabinets Include: Double Doors Under Sink, 2 Drawers - Bathroom Cabinets Include: Double Cabinet Doors Under Sink	1.0	\$8,430.00	\$8,430.00
Plumbing: - Inset Walk In Shower - Kitchen and Bathroom Sink - Connecting Water Lines For Full System and Hookup Point Near Tack Room - Toilet and Shower Piping With Exit Hook Up Point - 20 Gallon Water Heater – Electric	1.0	\$8,160.00	\$8,160.00
Standard Electrical Package With Breaker Box	1.0	\$4,705.00	\$4,705.00
8 Interior Recessed Lights 10 Interior Outlets			
LG 9,000 BTU Heating and Cooling Mini Split System: - Standard Effciency - 2 Zones - 17 Seer - Maximum Sound Level 48 DB (Very Quiet) - Includes Exterior Mount - Includes 10 year parts and compressor warranty when registered online	1.0	\$7,550.00	\$7,550.00
		1 1000000000000000000000000000000000000	



Product Birch Interior ref. 9085/Oca	la Qty	Sales Price	Total Price
Upgrade Second Floor Windows To 36" x 41" Insulated White Silverline Windows Low E Grids	- 5.0	\$625.00	\$3,125.00
Architectural Sealed Plans - Stamped By State Licensed Engineer	1.0	\$4,500.00	\$4,500.00
Note: Customer is responsible for site preparation per Horizon Structures diagram Customer is responsible for providing a minimum of 16' clearance for the delivery driver.		\$0.00	\$0.00
Payment Terms: \$2,000 Payment for Deposit towards the project is required to get a complete set of drawings (Non-Refundable). Due to the volatile lumber market price of building may change until 35% payment is applied.		\$0.00	\$0.00
Additional 3% added to the final amount if a credit card is used for any payments above \$5,000.			
35% of the balance (cash or check) and a signed Invoice is required prior to placing your order into the build schedule. This deposit will also guarantee the pricing for 6 months from time of 35% deposit.			
An additional 55% of total project amount is due (cash or check) two weeks prior delivery. The 10% Final payment is due on the last day the crew is on site. Customer agrees to pay 2% interest per month on any remaining balance due 30 days after completion.	to		
NOTE: Before sending any wire payments please call the office to confirm wiring info.			

TOTAL:

\$ 203,105.00

Includes delivery / set-up within 100 miles of Ocala, FL