

Barria or minarri.	Section 1		
Product Pine Interior ref. 9088 / Ocala	Qty	Sales Price	Total Price
38x30 Monitor Horse Barn	1.0	\$107,340.00	\$107,340.00
(5) 12x10 Stalls			
(1) 12x10 Tack Room			
14' Aisle			
LP Smartside Board & Batten Siding			
Architectural Shingle Color:			
3.0			
DACKAGE INCLUDES.			
PACKAGE INCLUDES:			
Freight and Set Up on Customer Prepared Site per Horizon Structures Diagram			
All Anchoring Material On Site Lift			
Complete Set of Shop Drawings			
(Note: Architectural Stamped Drawings, If Needed for Permitting, Can Be Provided			
for an Additional Fee)			
ioi all Additionat Pecy			
STANDARD FEATURES INCLUDE:			
- Pressure Treated 6x6 Perimeter			
- Steel Re-enforced Corners with Built-In Tow Hooks			
- 2x4 Oak Framing			
- 4' High Oak Kick Board in Stalls			
- 1/2" OSB Roof Sheathing			
- 2x8 Tongue & Groove Yellow Pine Aisle Walls			
- 15 lb. Felt Paper			
- 30 Yr. Architectural Shingles			
- All Hardware Horse Head Door Latches, Hinges, etc.			
STALLS INCLUDE:			
- Grill Front(s) w/Sliding Door Fronts			
Window with Powder-Coated Steel Bars			
- Solid or Grill Partition			
- Split Sliding Door's Each End of Aisle			
TACK/FEED ROOM INCLUDES:			
- Service Door			
- Slider Window			
- 5/8" Plywood Floor SEE BELOW FOR SECOND FLOOR SPECS			
SEE DEFOM LOK SECOND LEGOK SLECS			



Product Pine Interior ref. 9088 / Ocala	Qty	Sales Price	Total Price
PLEASE NOTE: Natural Oak Kickboard May Show Dark Weathering Marks, Splintering, and Cracking. Upgraded Kickboard Is Available If Preferred. 6x6 Base Is For Delivery and Structural Purposes Only. Covering These With Mats/Stonedust Is Recommend as Chipping and Cracking May Occur During Delivery.			
10' Overhang - Includes Upgrading Wall Height and Building Entire Roof On Site	1.0	\$18,225.00	\$18,225.00
Upgrade Stall Window to Dutch Door with Glass Insert & Protective Grill	5.0	\$625.00	\$3,125.00
Add Windows to Sliding Aisle Door	4.0	\$625.00	\$2,500.00
Upgraded Siding To LP Smartside Board and Batten Siding - Includes All Paint	1.0	\$9,235.00	\$9,235.00
Second Floor Components:	1.0	\$0.00	\$0.00
12' x 6' Pressure Treated Deck w/ Pressure Treated Decking and railing	1.0	\$17,425.00	\$17,425.00
Includes 6' Double House Doors w/ 15 Lite Glass Includes Extended Roof Overhang Includes Wooden Stairs			
Frame Out Interior Walls With Standard 2' x 4' Framing - Includes 4 Wooden Interior Doors (Exterior Walls are 2'x 6')	1.0	\$2,940.00	\$2,940.00
Spray Foam Loft Floor, and Insulate Walls and Roof With R-21 Insulation	1.0	\$4,925.00	\$4,925.00
Finish Interior Walls With Pine Tongue and Groove - 8 Inch Reveal - Includes Clear Coat Stained Finish	1.0	\$10,505.00	\$10,505.00
Appliance Package (Package can not be separated) - Includes Hookups and Installation - Stove - Electric Summit Induction - Fridge - Haier Stainless Steel - Does Not Include Washer/Dryer (Recommend Installing In Tack Room)	1.0	\$3,200.00	\$3,200.00
Cabinetry and Counter Top Package: - Quartz Counter Tops - Kitchen Cabinets Include: Double Doors Under Sink, 2 Drawers - Bathroom Cabinets Include: Double Cabinet Doors Under Sink	1.0	\$8,430.00	\$8,430.00
Plumbing: Inset Walk In Shower Kitchen and Bathroom Sink Connecting Water Lines For Full System and Hookup Point Near Tack Room Toilet and Shower Piping With Exit Hook Up Point 20 Gallon Water Heater – Electric	1.0	\$10,380.00	\$10,380.00
Standard Electrical Package With Breaker Box - 8 Interior Recessed Lights - 10 Interior Outlets	1.0	\$5,880.00	\$5,880.00
LG 9,000 BTU Heating and Cooling Mini Split System: - Standard Effciency - 2 Zones - 17 Seer - Maximum Sound Level 48 DB (Very Quiet) - Includes Exterior Mount - Includes 10 year parts and compressor warranty when registered online	1.0	\$7,550.00	\$7,550.00
Install Vinyl Plank Flooring In Upstairs Interior - All Rooms - Color TBD	1.0	\$4,385.00	\$4,385.00



Product Pine Interior ref. 9088	3/Ocala Qty	Sales Price	Total Price
Upgrade Second Floor Windows To 36" x 41" Insulated White Silverline N Low E Grids	Windows - 8.0	\$625.00	\$5,000.00
Architectural Sealed Plans - Stamped By State Licensed Engineer	1.0	\$4,500.00	\$4,500.00
Note: Customer is responsible for site preparation per Horizon Structures Customer is responsible for providing a minimum of 16' clearance for the driver.		\$0.00	\$0.00
Payment Terms: \$2,000 Payment for Deposit towards the project is required to get a comof drawings (Non-Refundable). Due to the volatile lumber market price of may change until 35% payment is applied.		\$0.00	\$0.00
Additional 3% added to the final amount if a credit card is used for any p above \$5,000.	ayments		
35% of the balance (cash or check) and a signed Invoice is required prior your order into the build schedule. This deposit will also guarantee the p 6 months from time of 35% deposit.			
An additional 55% of total project amount is due (cash or check) two wed delivery. The 10% Final payment is due on the last day the crew is on site Customer agrees to pay 2% interest per month on any remaining balance days after completion.	e		
NOTE: Before sending any wire payments please call the office to confirm info.	wiring		

TOTAL: \$ 225,545.00

Includes delivery / set-up within 100 miles of Ocala, FL